

**Grantee: DuPage County , IL**

**Grant: B-13-US-17-0002**

**October 1, 2017 thru December 31, 2017 Performance**

---



**Grant Number:**  
B-13-US-17-0002

**Obligation Date:**

**Award Date:**

**Grantee Name:**  
DuPage County , IL

**Contract End Date:**

**Review by HUD:**  
Submitted - Await for Review

**Grant Award Amount:**  
\$31,526,000.00

**Grant Status:**  
Active

**QPR Contact:**  
Christine Pedersen

**LOCCS Authorized Amount:**  
\$20,808,950.00

**Estimated PI/RL Funds:**

**Total Budget:**  
\$31,526,000.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

DuPage County, Illinois is required to publish an Action Plan for the purpose of receiving a Community Development Block Grant-Disaster Recovery Grant (CDBG-DR) in the amount of \$7,000,000 in accordance with the Disaster Relief Appropriations Act, 2013 (Public Law 113-2). This grant is being made available through the U.S. Department of Housing and Urban Development (HUD) to assist disaster recovery efforts in response to declared major disasters occurring in DuPage County in 2013. These funds can be used only for specific disaster recovery-related purposes. The HUD guidance for the funding was published December 16, 2013 in the Federal Register as Docket No. FR-5696-N-07 (the Notice) with an effective date of December 23, 2013. At least 50% of the funds must be expended under the low-mod national objective. The national objective will be identified at the activity level.

In April of 2013, DuPage County, IL experienced wide-spread flooding. A needs assessment was conducted to determine the impact of the disaster on three core aspects of the community: housing, infrastructure and economic development. By far, the greatest damage was sustained in the housing segment. More than 7,000 residential units reported flood damage, as documented through municipal reporting. A shelter was set up at Benedictine University to handle residents facing evacuation. For many residents, this flooding was a repetitive flood event.

Many municipalities reported flooding of roads and temporary failure of infrastructure (storm drainage and sanitary systems). Four municipalities sustained damage that was beyond temporary.

Only temporary business closures were sustained and there has been no indication of unmet needs for recovery of the economic sector. Please visit [www.dupageco.org](http://www.dupageco.org) and follow the quick link for CDBG Disaster Recovery for complete information on this grant.

### Recovery Needs:

A needs assessment to understand the type and location of community needs was conducted so that limited resources can be targeted to areas with the greatest need. Three core aspects of recovery were evaluated: housing, infrastructure and economic development. The needs assessment was conducted through: review of Disaster Impact Assessment Forms submitted to the Illinois Emergency Management Agency and follow-up; surveying providers of affordable housing on the mailing list of the DuPage County Community Development Commission; surveying members of the DuPage County Continuum of Care; consultation with the Red Cross; discussion with the Community Development Commission; and consultation with the DuPage County Office of Emergency Management.

Housing needs: Information on the following types of housing was obtained:

Emergency shelters  
Interim and Permanent  
Owner and Rental  
Single family and multi-family  
Public Housing; DuPage County has no public housing.  
HUD-assisted  
Affordable  
Market rate

Providers of specific emergency shelters, interim housing, permanent supportive housing, affordable rental housing and HUD-assisted housing reported minimal impact from the flooding event and no indication of any impediment to recovery or unmet need. DuPage County has no public housing.



Housing needs: Strategic Buy-Out Program. In many neighborhoods, there is little that can be done as a permanent solution to stop the constant flooding. DuPage County Stormwater has been managing a buy-out program since 1991. More than 100 homes have been bought out through the program. It is a voluntary program in which structures not protected by capital improvements projects in approved watershed plans may be eligible for buyout by DuPage County if the structure is subject to flooding depth of one foot above the low entry elevation for any one historic event, subject to a flooding depth of one-half foot for any two historic flood events, or a FEMA repetitive loss structure. The County has identified more than 223 homes that meet the criteria for buyout. In 2011, FEMA reported an additional 87 repetitive loss structures in DuPage County. This grant will provide funding to buy-out additional houses that were impacted in this event.

Rehabilitation/Mold Remediation. One lesson learned from our administration of the Illinois Disaster Assistance Program (IDAP) in 2010 was the length of time the effects of a flooding event can linger, especially for low-income and elderly households that may not have the resources and/or physical ability to deal with the aftermath. The IDAP funds were received nearly two years after the flooding event to which they were connected, yet many residents still had unmet need for mold remediation and/or repair. This grant will provide assistance to approximately 60 households.

**Infrastructure:**

DuPage County has six watershed planning areas: Salt Creek, East Branch DuPage River, West Branch DuPage River, all Creek, Des Plaines River Tributaries and Fox River Tributaries. These watershed plans are used to identify potential improvement projects to alleviate flood

**Recovery Needs:**

oodplain maps. These areas have documented flood damages and water impairments requiring capital measures to address the flooding and water quality issues. Regional stormwater management projects are considered for County funding and implementation if a problem area meets the regional criteria—meaning the source or the solution to flooding involves multiple jurisdictions. Watershed models are used to analyze possible alternatives, which are then presented to the Stormwater Management Committee and County Board in the form of a watershed plan or flood control plan. The plans include alternative solutions addressing all reported and projected flood damages, including capital improvements, voluntary buyouts, erosion control, water quality enhancements and flood proofing.

DuPage County proposes to allocate funding to one of the identified infrastructure needs, which is the Klein Creek Watershed Flood Control Plan/Armstrong Park Facility. This area has been repeatedly affected by flooding, DuPage County Stormwater Management was already working on a flood control project for Armstrong Park and restoration activities for Klein Creek as identified in the Klein Creek Watershed Addendum No.2 for Inclusion in the West Branch DuPage River Interim Watershed Plan. This project will consist of a two reservoir system operating when Klein Creek experiences increased water elevations in order to bypass the majority of the Armstrong Park neighborhood. Reservoir One will take in water directly from Klein Creek and once it reaches a specific elevation, water will be pumped into Reservoir Two—a much larger storage reservoir. The design for this project is complete, which is important considering the timeline for expenditure of these grant funds and the length of time it takes to construct infrastructure projects. This area has experienced repetitive flooding and has been specifically impacted by the following storm events: August, 2007; September, 2008; July 2010; and April, 2013. The majority of the residents that currently reside in the floodplain in this neighborhood have been listed impacted and/or displaced by all four of these storm events.

DuPage Community Development is currently completing the Environmental Review for this project and it is out to bid meeting all Federal requirements. Should the project begin before the receipt of the agreement for this grant from the U.S. Department of Housing and Urban Development, no actions will have been taken that would prevent utilizing this grant as a source of funds to complete this project.

Municipalities will also have opportunity to apply for the Municipal Match Program for infrastructure recovery needs or match for municipal buy-outs. The following were identified as recovery needs in addition to the Armstrong Park project:

Bloomingtondale - Closure of major routes and several street -need repair of culvert on Springbrook; new culvert needed for Salt Creek (currently in DuPage County Watershed plan)

Glen Ellyn - Lake Ellyn outlet control structure and connection between Joseph SamPerry Preserve and Perry's Pond

Winfield -Winfield Watershed Plan

Various municipalities also reported potential damage to road/bridge systems, water control facilities, buildings and equipment and utility systems. Recovery needs will continue to become more clear as the grant progresses.

No recovery needs for economy

**Recovery Needs:**

c development have been identified.

**Actions to Affirmatively Further Fair Housing:**

DuPage County has a current Analysis of Impediments (AI) to Fair Housing, which was submitted to the U.S. Department of Housing and Urban Development's Office of Fair Housing and Equal Opportunity in July, 2010. DuPage County will be updating this AI in conjunction with the preparation of its new Consolidated Plan for 2015. The County Board Chairman (DuPage County Authorized Official) has submitted certifications to receive CDBG-DR funds that DuPage County certifies that "it will affirmatively further fair housing, which means that it will conduct an analysis to identify impediments to fair housing choice within its jurisdiction and take appropriate actions to overcome the effects of any impediments identified through that analysis, and maintain record reflecting the analysis and actions in this regard..." DuPage County has a geographic distribution policy for production of new units of housing to ensure new housing is not sited in areas of high concentrations of poverty or minorities. DuPage County tracks first time homebuyer assistance to ensure that homebuyers are assisted in a wide range of locations across the County. DuPage County funds many projects to provide housing for persons with disabilities. DuPage County also has a contract with HOPE Fair Housing to educate, test, and follow through on fair housing injustices pertaining to all protected classes.

Although CDBG-DR funds are specific to areas and households that were affected by the flood events of April, 2013, DuPage County will administer the funds to affirmatively further fair housing in any way applicable.



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$31,526,000.00
Total Budget	\$0.00	\$31,526,000.00
Total Obligated	\$1,076,000.00	\$21,884,950.00
Total Funds Drawdown	\$1,584,687.49	\$18,497,105.82
Program Funds Drawdown	\$1,584,687.49	\$18,497,105.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,584,697.49	\$18,497,115.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		65.70%
Overall Benefit Percentage (Actual)		71.44%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,728,900.00	\$0.00
Limit on Admin/Planning	\$6,305,200.00	\$1,045,158.20
Limit on State Admin	\$0.00	\$446,287.98
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

Residential housing buyouts are continuing to move forward. Long term recovery infrastructure projects are moving forward and a number of projects are slated to begin in the spring. DuPage County expects only a small amount of activity to take place during the next three months due to the weather. Work should begin again in earnest around April 2018.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
FNL-ADMIN, Administration	\$1,287.98	\$1,076,000.00	\$1,287.98
FNL-HOUSING, Housing Final	\$0.00	\$1,604,613.00	\$0.00
FNL-INFRASTRUCTURE, Infrastructure	\$0.00	\$7,336,437.00	\$0.00
RD01- ADMIN, Administration	\$0.00	\$35,000.00	\$35,000.00
RD01-INFRASTRUCTURE, Infrastructure	\$0.00	\$1,465,000.00	\$1,465,000.00
RD02-ADMIN, Administration 2	\$0.00	\$50,000.00	\$50,000.00
RD02-INFRASTRUCTURE, Infrastructure 2	\$0.00	\$2,930,000.00	\$2,930,000.00
RD03-ADMIN, Administration 3	\$0.00	\$50,000.00	\$50,000.00
RD03-HOUSING, Housing 3	\$0.00	\$1,120,000.00	\$1,120,000.00



RD03-INFRASTRUCTURE, Infrastructure 3	\$0.00	\$2,465,000.00	\$2,465,000.00
RD04-INFRASTRUCTURE, Infrastructure 4	\$0.00	\$2,700,000.00	\$2,700,000.00
RD05 - HOUSING, Housing 5	\$209,341.24	\$900,000.00	\$900,000.00
RD05-ADMIN, Administration 5	\$0.00	\$100,000.00	\$100,000.00
RD05-INFRASTRUCTURE, Infrastructure 5	\$0.00	\$1,000,000.00	\$1,000,000.00
RD05-PLANNING, Planning 5	\$0.00	\$150,000.00	\$150,000.00
RD06-ADMIN, Administration 6	\$0.00	\$100,000.00	\$100,000.00
RD06-HOUSING, Housing 6	\$1,156,856.94	\$2,000,000.00	\$1,433,336.35
RD06-INFRASTRUCTURE, Infrastructure 6	\$0.00	\$2,000,000.00	\$1,342,463.67
RD06-PLANNING, Planning 6	\$0.00	\$200,000.00	\$200,000.00
RD07-ADMIN, Administration 7	\$0.00	\$60,000.00	\$60,000.00
RD07-INFRASTRUCTURE, Infrastructure 7	\$0.00	\$940,000.00	\$828,947.75
RD08-ADMIN, Administration 8	\$24,953.04	\$50,000.00	\$50,000.00
RD08-HOUSING, Housing 8	\$0.00	\$300,000.00	\$232,383.75
RD08-INFRASTRUCTURE, Infrastructure 8	\$192,248.29	\$1,000,000.00	\$746,816.10
RD09-HOUSING, Housing 9	\$0.00	\$918,950.00	\$288,000.00
RD09-PLANNING, Planning 9	\$0.00	\$275,000.00	\$248,870.22



# Activities

**Project # / Title:** FNL-ADMIN / Administration

**Grantee Activity Number:** FNL-Administration  
**Activity Title:** Administration Final

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

FNL-ADMIN

**Project Title:**

Administration

**Projected Start Date:**

08/29/2017

**Projected End Date:**

09/30/2018

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

DuPage County Community Development

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,076,000.00
Total Budget	\$0.00	\$1,076,000.00
Total Obligated	\$1,076,000.00	\$1,076,000.00
Total Funds Drawdown	\$1,287.98	\$1,287.98
Program Funds Drawdown	\$1,287.98	\$1,287.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,297.98	\$1,297.98
DuPage County Community Development	\$1,297.98	\$1,297.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Grantee employees carry out the responsibilities of accepting applications, providing technical assistance, performing inspections, auditing of work for all activities associated with this grant.

**Location Description:**

421 N County Farm Road, Wheaton IL 60187.

**Activity Progress Narrative:**

Partial expense (remainder came from Round 8) of payrolls, office supplies and publication expenses.



**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**  
**No Beneficiaries Performance Measures found.**

**Activity Locations**  
**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**  
**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: RD05 - HOUSING / Housing 5**

**Grantee Activity Number: RD05- Housing, Acquisition, Buyouts**  
**Activity Title: Buyouts, etc**

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 RD05 - HOUSING

**Project Title:**  
 Housing 5

**Projected Start Date:**  
 06/18/2014

**Projected End Date:**  
 09/30/2019

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 DuPage County

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$600,000.00
Program Funds Drawdown	\$0.00	\$600,000.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$600,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Minor rehab of flood related damages if there are no duplication of benefits. This includes the activity of mold remediation. Buyout portion is essentially owner occupied single family dwellings affected by the April 2013 flood event. Properties must meet criteria. After acquisition, phase ones will be performed, homes will be secured, demolished and the County's Stormwater Dept will construct appropriate flood control measures on the property.

**Location Description:**

Residential properties located throughout areas in DuPage County affected by the flood event in April, 2013, especially Westmont and Lisle.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/10
# of Singlefamily Units	0	5/10

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

	Amount
Other Funding Sources	
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: RD05-Housing, Acquisition, Buyouts**  
**Activity Title: Buyouts- FEMA Match**

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 RD05 - HOUSING

**Project Title:**  
 Housing 5

**Projected Start Date:**  
 06/18/2014

**Projected End Date:**  
 09/29/2019

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 DuPage County

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$209,341.24	\$300,000.00
Program Funds Drawdown	\$209,341.24	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$209,341.24	\$300,000.00
DuPage County	\$209,341.24	\$300,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

To acquire and demolish single family properties affected by the April 2013 event. This is a match for the FEMA grant.

**Location Description:**

Located throughout DuPage County

**Activity Progress Narrative:**

This activity has been fully expended but other rounds of funds are still active and continue to move forward. This activity funded acquisition and some other minor expenses.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired voluntarily	3	5/8



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	5/8
# of Singlefamily Units	3	5/8

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: RD06-HOUSING / Housing 6**

**Grantee Activity Number: RD06-Housing, Acquisition, Buyouts**  
**Activity Title: Buyouts - FEMA match 25%**

**Activity Category:**  
 Acquisition - buyout of residential properties

**Project Number:**  
 RD06-HOUSING

**Projected Start Date:**  
 06/18/2014

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way

**Project Title:**  
 Housing 6

**Projected End Date:**  
 09/29/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 DuPage County

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00



<b>Total Funds Drawdown</b>	\$288,687.07	\$288,687.07
<b>Program Funds Drawdown</b>	\$288,687.07	\$288,687.07
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$288,687.07	\$288,687.07
DuPage County	\$288,687.07	\$288,687.07
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Essentially owner occupied single family dwellings that meet specific criteria. Homes will be acquired, Phase Ones performed, homes secured, demolished, and construction of appropriate flood control measures will be enacted.

**Location Description:**

Residential properties located throughout areas in DuPage County affected by the April 2013 flood event.

**Activity Progress Narrative:**

Buyouts move forward even during the winter months. There is still acquisition, testing, demolition, and restoration. DuPage County expects this round to be completed within the next 6 months.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** RD06-Housing,Acquisition,Buyouts  
**Activity Title:** Buyouts (other than Match) Rd 6

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 RD06-HOUSING

**Project Title:**  
 Housing 6

**Projected Start Date:**  
 06/18/2014

**Projected End Date:**  
 09/29/2019

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 DuPage County

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$868,169.87	\$1,144,649.28
Program Funds Drawdown	\$868,169.87	\$1,144,649.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$868,169.87	\$1,144,649.28
DuPage County	\$868,169.87	\$1,144,649.28
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Buyout of owner occupied single family dwellings affected by the April 2013 floods. After Acquisition, Phase One environmental will be performed, homes secured, demolished and the Stormwater Departments will construct appropriate flood control measures on the property.

**Location Description:**

Residential properties located throughout DuPage County specifically affected by the flood event in April 2013.

**Activity Progress Narrative:**

Buyouts continue to move forward even during the winter months. A number of parcels have been acquired and are at various stages. Those stages are; acquisition, property testing, demolition, and restoration.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired voluntarily	3	6/30



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	6/30
# of Singlefamily Units	3	6/30

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: RD08-ADMIN / Administration 8**

**Grantee Activity Number: RD08-Administration**  
**Activity Title: Administration 8**

**Activity Category:**

Administration

**Project Number:**

RD08-ADMIN

**Projected Start Date:**

10/03/2016

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration 8

**Projected End Date:**

12/03/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

DuPage County Community Development

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00



Total Funds Drawdown	\$24,953.04	\$50,000.00
Program Funds Drawdown	\$24,953.04	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,953.04	\$50,000.00
DuPage County Community Development	\$24,953.04	\$50,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Activities associated with the administration of the Disaster Grant. This includes staff salaries and benefits, audit fees, appraisals and publishing costs.

**Location Description:**

421 N County Farm Road, Wheaton IL 60187

**Activity Progress Narrative:**

Expenses included 6 Payrolls, misc office supplies and publication expenses.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	

**Activity Supporting Documents**



Document For 1-31-18 DR14 RFP#1 137201 09 Martam - Glenrise Culvert Rplc Q3 copy.xlsx  
 Document for1-31-18 DR14 P-L-113-2-Cont-Reporting-Martam Const.xlsx

**Project # / Title: RD08-INFRASTRUCTURE / Infrastructure 8**

**Grantee Activity Number: RD08-Infra/Construct**  
**Activity Title: Glenrise Culvert Replacement**

<b>Activity Category:</b> Construction/reconstruction of water/sewer lines or systems	<b>Activity Status:</b> Under Way
<b>Project Number:</b> RD08-INFRASTRUCTURE	<b>Project Title:</b> Infrastructure 8
<b>Projected Start Date:</b> 10/03/2016	<b>Projected End Date:</b> 09/28/2018
<b>Benefit Type:</b> Area ( )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Urgent Need	<b>Responsible Organization:</b> DuPage County

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$195,000.00
Total Budget	\$0.00	\$195,000.00
Total Obligated	\$0.00	\$195,000.00
Total Funds Drawdown	\$181,701.29	\$181,701.29
Program Funds Drawdown	\$181,701.29	\$181,701.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$181,701.29	\$181,701.29
DuPage County	\$181,701.29	\$181,701.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

To construct a new, larger opening to convey additional stormwater and lessen the chances if localized flooding to the surrounding area.

**Location Description:**

Glenrise Avenue North of 1st Avenue in incorporated Glen Ellyn.

**Activity Progress Narrative:**

Work completed thus far includes culvert installation, pavement removal and replacement, grate installation and the final restoration of seed, sod and woody plantings.



**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** RD08-Infra/Construction  
**Activity Title:** Warrenville -River Restoration

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems

**Activity Status:**  
 Under Way

**Project Number:**  
 RD08-INFRASTRUCTURE

**Project Title:**  
 Infrastructure 8

**Projected Start Date:**  
 09/01/2014

**Projected End Date:**  
 09/27/2019

**Benefit Type:**  
 Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 DuPage County

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$10,547.00	\$265,114.81
Program Funds Drawdown	\$10,547.00	\$265,114.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,547.00	\$265,114.81
DuPage County	\$10,547.00	\$265,114.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Completion of activity begun in earlier rounds of funding.

**Location Description:**

Warrenville II

**Activity Progress Narrative:**

While the status of this project has not changed, the vegetation for the project is now in the management phase as required by the permits obtained for the project.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Monitoring, Audit, and Technical Assistance**

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	2	47
Monitoring Visits	0	19
Audit Visits	2	3
Technical Assistance Visits	0	21
Monitoring/Technical Assistance Visits	0	4
Report/Letter Issued	1	2

